

Sidebar Table 6. Status Report on Implementation of PAMANA Program FY 2012 under DAP

Status Report on Implementation of PAMANA Program, FY 2012, Under DAP			
Region/Province	Name of Project	Estimated Cost	Remarks
Region V- Sorsogon	Concrete paving of Burgos-San Ramon Road and Construction of River Control, Brgys. and San Ramon, Casiguran	10,000,000	- Project completed as of August 31, 2013 Ahead of schedule
Region XIII- Agusan del Sur	Rehabilitation of NRI Binucayan, Loreto-Sta. Cruz-Katipunan Del Monte, Veruela, Agusan del Sur (20 km)	50,000,000	-LGU still complying the requirements for MOA
	Rehabilitation of San Luis-Binicala Rd, San Luis Agusan del Sur (20 km)	70,000,000	-Advertised bidding deferred the governor requesting MOA with LGU -Procurement under process
Region XII- Maguindanao	Taplan-Dimapatoy Road (17 km) Datu Odin Sinsuat	170,000,000	Plan: 2.5 percent Actual: 21.5 percent Ahead of schedule by 19.5 percent

Source: *Soguilon, Dimas. Letter to Hon. Teresita Quintos Deles. 3 Sept. 2013*

