

**ULTICON BUILDERS, INC.**Don Julian Rodriguez Sr. Avenue, Davao City
Tel (082) 282 0550 | Fax (082) 282 0631**REGION XI - PROJECT STATUS UPDATE AS OF JULY 31, 2018**

| CONTRACT ID | CONTRACT NAME | CONTRACT COST | CONTRACTOR | ACCOMPLISHMENT AS OF APRIL 30, 2018 | ACCOMPLISHMENT AS OF JULY 31, 2018 | SLIPPAGE AS OF JULY 31, 2018 | STATUS |
|-------------|--|----------------|---|-------------------------------------|------------------------------------|------------------------------|---|
| 17LC-0022 | CONST./IMPVT OF ACCESS ROAD SITIO TAGLUNA LEADING TO PUTTING BATO AND CANIBAD | 42,768,180.00 | ULTICON BUILDERS, INC. | 57.88% | 100.00% | | COMPLETED AS OF 11/16/17 |
| 17LO-0178 | CONCRETING OF PATIL KAPATAGAN ROAD DAVAO DEL NORTE 1ST LD | 140,210,777.88 | ULTICON BUILDERS, INC. | 99.01% | 99.01% | -0.40% | SUSPENDED EFFECTIVE 4/1/18 DUE TO PEACE AND ORDER |
| 17LO-0180 | CONCRETING OF POBLACION SAWATA PATEL PROVINCIAL ROAD, SAN ISIDRO/KAPALONG DAVAO DEL | 467,237,777.88 | ULTICON BUILDERS, INC. | 87.02% | 87.02% | -1.34% | SUSPENDED EFFECTIVE 4/1/18 DUE TO PEACE AND ORDER |
| 17LO-0101 | WIDENING/RECONST. OF BYPASS ROAD @ JCT. DAVAO-COT. RD (BANGKAL SECT.)-JCT. DVO CITY | 164,417,777.88 | ULTICON BUILDERS, INC. | 40.31% | 41.14% | -7.92% | SUSPENDED EFFECTIVE 9/16/17 DUE TO OBSTRUCTION OF RROW |
| 17LO-0141 | CONC./WIDENING/IMPVT. OF BYPASS RD @ BUHANGIN-TIGATTO-MANDUG-CALLAWA-FATIMA RD. INCL CONST. | 223,505,777.88 | ULTICON BUILDERS, INC. | 73.52% | 91.90% | 0.10% | ON-GOING |
| 17LO-0096 | CONST/OPENING/CONC. OF MAWAB-MARAGUSAN - CARAGA D, SITIO TAGDALONGDONG | 278,434,777.88 | ULTICON BUILDERS, INC. | 96.95% | 99.17% | 0.02% | ON-GOING |
| 17LO-0140 | CONC./WIDENING/IMPVT. OF BYPASS RD @ BUHANGIN-TIGATTO-MANDUG-CALLAWA-FATIMA RD. | 220,578,777.88 | ULTICON BUILDERS, INC. | 67.10% | 88.11% | 0.00% | ON-GOING |
| 17LO-0102 | CONST/OPENING OF PIASUSUAN - BINUGSAYAN ROAD, NAPNAPAN PANTUKAN COMPOSTELA VALLEY | 186,708,777.88 | ULTICON BUILDERS, INC. | 98.90% | 99.40% | 0.04% | ON-GOING |
| 17LO-0135 | ROAD OPENING OF BRGY. MAHAYAHAY, MARAGUSAN - BRYG. SINGAPORE BRYGY ANITAPAN | 137,037,777.88 | ULTICON BUILDERS, INC. | 98.95% | 100.00% | | COMPLETED AS OF 6/21/18 |
| 17LO-0089 | CONST./OPENING OF TAGUGPO-PIASUSUAN , NAPNAPAN PANTUKAN, COMPOSTELA VALLEY | 187,443,777.88 | ULTICON BUILDERS, INC. | 91.91% | 99.20% | 0.10% | RESUMED EFFECTIVE 7/10/18 |
| 17LO-0127 | OPENING/IMPVT./RD UPGRADING (GRAVEL TO CONCRETE) OF ISLAND GARDEN CITY OF SAMAL(IGACOS) | 180,463,777.88 | ULTICON BUILDERS, INC. | 48.00% | 52.51% | 10.63% | RESUMMED EFFECTIVE 7/25/18 DUE TO SETTLED RROW PROBLEMS |
| 17LO-0117 | WIDENING(2 INTO 6 LANES) OF PADADA BR ALONG DIGOS MAKAR RD INCL. APPROACHES & RROW | 350,688,777.88 | ULTICON BUILDERS, INC. | 94.76% | 100.00% | | COMPLETED AS OF 5/18/18 |
| 17LO-0064 | CONC./WIDENING/IMPVT OF BYPASS ROAD @ BUHANGIN-TIGATTO-MANDUG CALLAWA FATIMA RD INCL. | 220,220,777.88 | ULTICON BUILDERS, INC. | 92.82% | 92.87% | 0.00% | SUSPENDED EFFECTIVE 12/1/17 DUE TO RROW |
| 17LO-0030 | WIDENING/RECONST. OF BYPASS ROAD @ JCT. DAVAO-COT. RD (BANGKAL SECT.)-JCT. DVO CITY | 173,009,777.88 | ULTICON BUILDERS, INC. | 40.84% | 46.84% | -4.50% | SUSPENDED EFFECTIVE 9/16/17 DUE TO OBSTRUCTION OF RROW |
| 17LO-0031 | WIDENING/RECONST. OF BYPASS ROAD @ JCT. DAVAO-COT. RD (BANGKAL SECT.)-JCT. DVO CITY | 187,005,777.88 | ULTICON BUILDERS, INC. | 36.10% | 43.51% | -9.33% | SUSPENDED EFFECTIVE 9/16/17 DUE TO OBSTRUCTION OF RROW |
| 17LO-0108 | CONC./WIDENING/IMPVT OF BYPASS ROAD @ BUHANGIN-TIGATTO-MANDUG CALLAWA FATIMA RD INCL. | 186,055,879.54 | ULTICON BUILDERS, INC./COASTLAND CONSTRUCTION & | 87.63% | 100.00% | | COMPLETED AS OF 6/17/18 |
| 17LO-0054 | OPENING/IMPVT./RD UPGRADING (GRAVEL TO CONCRETE) OF ISLAND GARDEN CITY OF SAMAL(IGACOS) | 325,794,777.88 | ULTICON BUILDERS, INC. | 48.50% | 72.38% | 5.27% | RESUMMED EFFECTIVE 7/23/18 DUE TO SETTLED RROW PROBLEMS |
| 17LO-0053 | CONST/UPGRADING (GRAVEL-CONCRETE) OF MAWAB-MARAGUSAN-CARAGA RD INCL. | 363,573,375.29 | ULTICON BUILDERS, INC. | 99.67% | 99.96% | 0.01% | ON-GOING |
| 17LO-0173 | CONST/IMPVT OF TAGUM CITY BYPASS RD | 399,097,777.88 | ULTICON BUILDERS, INC. | 83.90% | 88.67% | -9.98% | PROBLEMS & ISSUES - SLOW PROGRESS OF WORK DUE TO FREQUENT OCCURRENCE OF RAIN IN THE PROJECT SITE & RROW |
| 17LO-0184 | CONST/IMPVT OF PATEL KAPATAGAN RD. MUN. OF LORETO BDRY KAPALONG PACKAGE 1 | 374,252,777.88 | ULTICON BUILDERS, INC. | 93.06% | 93.06% | -1.18% | SUSPENDED EFFECTIVE 4/1/18 DUE TO PEACE AND ORDER |
| 17LO-0130 | WIDENING (4-6 LANES DVO-BUKIDNON RD. INCL RROW BRGY. CATALUNAN PEQUENO BRGY | 72,150,723.75 | ULTICON BUILDERS, INC. | 73.91% | 74.10% | -14.83% (as of 8/15/18) | SUSPENDED EFFECTIVE 8/10/18 AND RECOMMENDED FOR MUTUAL TERMINATION DUE TO UNRESOLVED RROW |
| 17LO-0139 | CONC./WIDENING/IMPVT. OF BYPASS RD @ BUHANGIN-TIGATTO-MANDUG-CALLAWA-FATIMA RD. INCL CONST. | 221,978,777.88 | ULTICON BUILDERS, INC. | 72.40% | 90.19% | 0.00% | ON-GOING |
| 17LO-0120 | CONST/OPENING OF MAWAB MARAGUSAN CARAGA RD INCL RROW SITIO DANGILAS SECT | 372,250,777.88 | ULTICON BUILDERS, INC. | 98.90% | 99.60% | 0.24% | ON-GOING |
| 17LO-0097 | WIDENING (2-6 LANES) OF KALAW BRIDGE INCL APPROACHES & RROW ALONG DAANG MAHARLIKA | 362,570,777.88 | ULTICON BUILDERS, INC. | 88.74% | 88.74% | -4.91% | SUSPENDED EFFECTIVE 2/16/18 DUE TO RROW |
| 17LO-0007 | IMPVT./UPGRADING (GRAVEL TO CONCRETE) OF ISLAND GARDEN CITY OF SAMAL(IGACOS) CIRC. RD. (EAST | 318,661,777.88 | ULTICON BUILDERS, INC. | 38.50% | 60.35% | 0.31% | RESUMMED EFFECTIVE 7/23/18 DUE TO SETTLED RROW PROBLEMS |